

Elmer Beach Management Scheme

Construction Phase

Programme – 3 week forward look

- w/c 7th Sept – Removal of defunct structures, beach clean & lower path clean.
- w/c 14th Sept - Final concrete pour to encase pipe & lower path clean. 15-16th Sept we are hoping the Sospan Dau will arrive bringing the first load of shingle to Elmer. It will be there for ~1hr each side of high water. **Nighttime working will resume.**
- 21st Sept– Internal patch repairs to Elmer Rife Culvert to prevent leakage through the joints.
- 24th – 28th Sept – Shingle recharge will continue at high water



What we have done so far.

- ✓ Completed construction of the Breakwater extension (6-10t rock) subject to final survey, snagging and sign off.
- ✓ Installed sheet piles around the new pipe sections and completed the first concrete pour.
- ✓ Started removal of defunct assets including Bavins (timber stakes) & groynes

For more information about the scheme, please contact the East Hampshire and Chichester Asset Performance Team at the Environment Agency on:



03708 506 506

Mon to Fri - 8am to 6pm



Scan the QR code
to send us an email