

Elmer Beach Management Scheme

Construction Phase

Programme – 3 week forward look

- 19-27th Sept: adjustments are being made to the breakwater extension to ensure it matches the existing section more closely. Surplus rock will be placed at the toe of the sheet piles and buried under the recharged shingle beach.
- 21st Sept–9th Oct: Internal patch repairs to Elmer Rife Culvert to prevent leakage through the joints.
- 24th Sept to 2nd Oct: The Sospan Dau will bring the first load of shingle to Elmer on the evening of the 24th Sept. It will discharge shingle ~1hr each side of high water working both day and night tides during this period.



What we have done so far.

- ✓ Completed construction of the Breakwater extension (6-10t rock) subject to final survey, snagging and sign off.
- ✓ Drone survey of existing breakwater and extension to check for defects.
- ✓ Completed a second concrete pour to the Elmer Rife Outfall.
- ✓ Removed defunct assets including Bavins (timber stakes) & groynes

For more information about the scheme, please contact the East Hampshire and Chichester Asset Performance Team at the Environment Agency on:



03708 506 506

Mon to Fri - 8am to 6pm



Scan the QR code
to send us an email